#### **Progress Monitoring Report**

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED December

Reporting Month :

Name of Pourashava : kulaura

Package No.: IUGIP/KULA/UT+DR/01/2023

# e-gp Tender ID No. 851682

Name of Works : Construction of 1330m Road in 1 Locations & Construction of 1608 m Drain in 2 Locations at Kulaura. Pourashava under Moulvibazar District.

SI. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
R-014	Improvement of road by RCC from RHD road to Near alapur School at Chaltalgoan , Towards North Direction Up to Kulaura- Nowabgonj Road (Ch-00m -1330m,) at Ward No 08 Kulaura Paurashava. Tolal Length = 1330m	1,330.000	n, School Chowmuhony, Kulaura, Moulvibazar.	37,817,578.14		94,195.93	30.01.2024	29.01.2025		0%	0%	0%	
	Sub- Total of Roads	1,330.00	Cho zar.	37,817,578.14		94,195.93				0%	0%	0%	Top slab & cross drains
D-04	Construction of RCC Drain From Alalpur Govt. Primary School to Existing Culvert Near Kulaura - Nowavganj Road at Chatalgaon (ch-00 to 1350m), at Ward no 8, kulaura Paurashava, Moulvibazar. Total Length =1350m		Rahman, School Moulviba	52,762,992.92	91,684,418.22		30.01.2024	.2025		5%	75%	65%	work on going
D-09	Construction of RCC Drain From end of Pauroshava to Existing RCC Drain gogalicara ,(ch-00 to 258m), at Ward no 8, kulaura Paurashava, Moulvibazar. Total Length =258m		Md. Muhibur Rahman, M	9,328,182.77			30.01	29.01.		0%	0%	0%	
	Sub-Totals of Drains	1,608.00		62,091,175.69						0%	0%	0%	
	Total			99,908,753.83	91,684,418.22	94,195.93				0%	0%	0%	

**Progress Monitoring Report** 

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

December

Reporting Month :

Name of Pourashava : kulaura

Package No.: IUIGIP/KULA/UT+DR/03/2023

e-gp Tender ID No. 851683

Name of Works : Construction/improvement of Roads 2930m in 4 Locations, RCC Drain 675m in 1 Locations, RCC Cross Drains 5 nos (1.5m X 1.5m) Protection Work 361m at Kulaura. Pourashava under Moulvibazar District.

SI. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
	Improvement of road by BC from Shahid Ullah House Road to Sonapur towards West Direction Via Sadekpur - Faridpur Road (Ch-580m -1360m,) Including Protection work at (Ch- 587m - 667m R/S), (Ch-650m - 670m, L/S), Ward No 01 Kulaura Paurashava. Tolal Length = 780m	780.000	Kha	12,896,796.90						0%	0%	0%	
R-018	Improvement of road by RCC (a.) from Sadekpur- Faridpur road towards West to H/O Khandokhar Lutfor Rahman at Sadekpur (Ch. 0.00m to 780m), (b.) Link 1, 50M, c. Link 2, 50m & d. Link - 3, 20m including RCC Cross Drain at Ch. 262m, Ch. 289m, Ch. 431m, Protection Work at (Ch. 189m to 262m, R/S), (Ch, 608m to 758m, L/S) at Ward No: 01, Kulaura Paurashava. Total Length = 900m.	900.000	, Sadar Khagrachari,	24,775,191.12		72,948.72				2%	7%	0%	
R-020	Improvement of road by RCC from Tahir Miah house road to Bichrakandi North direction RCC road (Ch. 0.00m to 550m) including RCC Cross Drain at Ch. 4m, Ch. 445m, Protection Work at (Ch. 100m to 138m, L/S) at Ward no. 02, Kulaura Paurashava. Total Length 550m.	550.000	Address: Milonpur,	16,131,520.35		38,953.20	2024	025		3%	10%	0%	This package has some recast issue.2 scheme
R-021	Improvement of road by RCC from Bhumi Office at Dakkinbazar towards South direction up to RHD road at Uchlapara including Modorich Master link road (Ch. 0.00m to Ch. 700m) at Ward No. 04 & 05, Kulaura Paurashava. Total Length =700m.	700.000	Syndicate (JV),	10,290,871.89	8,78,25,713.830	57,839.60	25.03.2	24.03.2025		0%	0%	0%	approved for recast & box culvert,box cutting for rcc road these type of work ongoing of those scheme
	Sub- Total of Roads	2,930.00	Sonali	64,094,380.26		169,741.52				0%	0%	0%	

Form-01

D-023	Construction of RCC Drain from Bhumi Office at Dakkhin Elazar to proposed drain D-003 (Ch. 0.00m to 525m) and Link Drain: from H/O Modorich Master to proposed drain D- 003 (Ch. 0.00m to 150m) at Ward no. 048 05, Kulaura Paurashava, Moulvibazar. Total Length = 675m	675.000	lanta Bikash Tripura - M/s. {	64,094,380.26			0%	0%	0%	
	Sub-Totals of Drains	675.00	S. AI	64,094,380.26			0%	0%	0%	
	Total			128,188,760.52	169,741.52		0%	0%	0%	

Progress Monitoring Report

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED Reporting Month : December Name of Pourashava : kulaura Package No.: IUGIP/KULA/UT+DR/05/2023 e-gp Tender ID No. 874268

Name of Works : Construction/Improvement of Road 262m in 1 location, RCC Drains 3,576m in 2 locations. RCC Cross Drain One (1) no. at Kulaura Paurashava, Moulvibazar District.

SI. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
R-001	Improvement of road by DBC starting from RHD road adjacent in front of Kulaura Thana towards East direction up to Kulaura Railway Station road (Station road) (Ch. 0.00m to 262m) including RCC Cross Drain at Ch. 111m at Ward no. 05 & 03, Kulaura Paurashava. Total Length = 262m.	262.000	Sarani, Tejgaon, Dhaka-	5,336,056.36		24,741.18				0%	0%	0%	
	Sub- Total of Roads	262.00	Bijoy	5,336,056.36		24,741.18				0%	0%	0%	
D-001	Part A: Construction of RCC Drain at both sides of Kulaura Station Road to existing Culvert (Ch. 0.00m to 123m) Part B: Construction of RCC Drain at both sides of Kulaura Station Road to existing Culvert (Ch. 170m to 125m) at Ward no. 03 & 05, Kulaura Paurashava, Moulvibazar. Total Length = 336m.	336.000	108, Airport Road, I 1215.	10,621,576.63	13,46,38,699.214		15.04.2024	14.04.2024		0%	0%	0%	Earth work excavation, CC Work, RCC work in Bottom Slab are ongoing.
D-002	art A: Construction of RCC Drain with Footpath at Left Side RHD Road to Existing Box Culvert, Section - 1: (Lef de): Ch. 2440m to 1760m and Part 2 (Right side): Ch 50m to 3390m, Part B: Construction of RCC Drain with potpath at Right Side of RHD Road to Existing Box Culvert action 1 (Left side): Ch. 2440m to 1760m and Section 2 light side): Ch. 2450m to 3390m, at Ward no. 03, 05 & 08 Jlaura Paurashava, Moulvibazar. Total Length = 3240m.		Prime-LJIL (JV), Address:	133,689,179.35						2%	22%	12%	
	Sub-Totals of Drains	3,576.00	Pri	144,310,755.98		-				0%	0%	0%	
	Total			149,646,812.34		24,741.18				0%	0%	0%	

Form-01

### Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Management, Design and Supervision (MDS) Consultancy Services under Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month :DecemberName of Pourashava :: KulauraPackage No.: IUIGIP/KULA/UT+DR/01/2023e-gp Tender ID No.: 851682

Name of Works : Construction of 1330m Road in 1 Locations & Construction of 1608 m Drain in 2 Locations at Kulaura. Pourashava under Moulvibazar District.

														Box Cutting	bed preparation	ISG
SI. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks	(Chto Ch) and Physical progress in %	(Chto Ch) and Physical progress in %	(Chto Ch) and Physical progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
R-014	Improvement of road by RCC from RHD road to Near alapur School at Chaltalgoan , Towards North Direction Up to Kulaura- Nowabgonj Road (Ch-00m -1330m,) at Ward No 08 Kulaura Paurashava. Tolal Length = 1330m	1,330.000	ıy, Kulaura,	37,817,578.14		94,195.93	30.01.2024	29.01.2025		0%	0%	0%				
	Sub-Total of Road:	1,330.00	- Por	37,817,578.14		94,195.93				0%	0%	0%				───
	Sub-rotal of Road.	1,330.00	Ē	37,017,370.14		34,133.33				070	078	070	Top slab			+
D-04	Construction of RCC Drain From Alalpur Govt. Primary School to Existing Culvert Near Kulaura - Nowavganj Road at Chatalgaon (ch-00 to 1350m), at Ward no 8, kulaura Paurashava, Moulvibazar. Total Length =1350m	1,350.000	ian, School Cho Moulvibazar.	52,762,992.92	91,684,418.22		01.2024	1.2025		5%	75%	65%	& cross drains work on going			
D-09 Cor ,(ch	Construction of RCC Drain From end of Pauroshava to Existing RCC Drain gogalicara ,(ch-00 to 258m), at Ward no 8, kulaura Paurashava, Moulvibazar. Total Length =258m	258 000	Muhibur Rahm	9,328,182.77			30.0	29.01.		0%	0%	0%				
	Sub-Total of Drain:	1,608.00	Md.	62,091,175.69		-				0%	0%	0%				
	Grand Total (Road+Drain)	2,938.00	1	99,908,753.83	91,684,418.22	94,195.93				0%	0%	0%				

Form-02

RCC Road

												Drain								
					DBC	Road				Sand Filling	Shuttering	Bottom clab	Lift c	asting	Top slab/ Footpath	Other		Total Wo	ork done	
ASS/CC	Guide Wall	RCC	Box Cutting	ISG	AS	Scarifying/H ard bed preparation	WBM	вс	Excavation	& CC	& fabrication	casting	1st	2nd	with Paving Tiles	Structures (Culvert/Bridg e/Cross Drain/Palisadi				
Ch) and Physical	Ch) and	Ch) and Physical	Ch) and Physical	Ch) and Physical	Ch) and	Ch) and Physical		Ch) and Physical	Ch) and	Physical	Ch) and	Ch) and Physical	(Chto Ch) and Physical progress in %		(Chto Ch) and Physical progress in %	ng/Retaining Wall/ Tow Wall/ Street Light) etc. (Length/Nos.)	RCC(m)	DBC(m)	Drains top slab work on going	Other Structures (m/Nos.)
18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
									Ch: 00 to	Ch: 00 to	Ch: 00 to	Ch: 00 to	Ch: 00 to	Ch: 00 to						
									&	&	Ch: 1350 & Progress : 70%	&	&	&	800m				800m	

## Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Management, Design and Supervision (MDS) Consultancy Services under

Reporting MonthDecemberName of Pourashava: KulauraPackage No.: IUIGIP/KULA/UT+DR/03/2023e-gp Tender ID No.: 851683

Name of Works : Construction/improvement of Roads 2930m in 4 Locations, RCC Drain 675m in 1 Locations, RCC Cross Drains 5 nos (1.5m X 1.5m) Protection Work 361m at Kulaura. Pourashava under Moulvibazar District.

SI. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reportin g Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks	(Chto Ch) and Physical progress in %
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
R-017	Improvement of road by BC from Shahid Ullah House Road to Sonapur towards West Direction Via Sadekpur - Faridpur Road (Ch 580m -1360m,) Including Protection work at (Ch-587m - 667m R/S), (Ch-650m - 670m, L/S), Ward No 01 Kulaura Paurashava. Tolal Length = 780m	780.000		12,896,796.90						0%	0%	0%		
R-018	Improvement of road by RCC (a.) from Sadekpur- Faridpur road towards West to H/O Khandokhar Lutfor Rahman at Sadekpur (Ch. 0.00m to 780m), (b.) Link 1, 50M, c. Link 2, 50m & d. Link - 3, 20m including RCC Cross Drain at Ch. 262m, Ch. 289m, Ch. 431m, Protection Work at (Ch. 189m to 262m, R/S), (Ch, 608m to 758m, L/S) at Ward No: 01, Kulaura Paurashava. Total Length = 900m.		ır, Sadar Khagrachari, Khagrachari.	24,775,191.12		72,948.72				2%	7%	0%		

Form-02

Box Cutting

R-020	Improvement of road by RCC from Tahir Miah house road to Bichrakandi North direction RCC road (Ch. 0.00m to 550m) including RCC Cross Drain at Ch. 4m, Ch. 445m, Protection Work at (Ch. 100m to 138m, L/S) at Ward no. 02, Kulaura Paurashava. Total Length 550m.	550.000	Sonali Syndicate (JV), Address: Milonpu	16,131,520.35	8,78,25,713.830	38,953.20	25.03.2024	24.03.2025	3%	10%	0%	This package has some recast issue.2 scheme approved for recast & box culvert,box culvert,box cutting for rcc road these type of work ongoing of those scheme	
R-021	Improvement of road by RCC from Bhumi Office at Dakkinbazar towards South direction up to RHD road at Uchlapara including Modorich Master link road (Ch. 0.00m to Ch. 700m) at Ward No. 04 & 05, Kulaura Paurashava. Total Length =700m.	700.000	Ananta Bikash Tripura - M/s. So	10,290,871.89		57,839.60			0%	0%	0%		
	Sub-Total of Road:	- 2,930.00	Anan			169,741.52			0%	0%	0%	-	
	Sub-Total of Road.	2,350.00	ŝ	04,034,300.20		105,741.52			070	070	070	┤	_
D-023	Construction of RCC Drain from Bhumi Office at Dakkhin Elazar to proposed drain D-003 (Ch. 0.00m to 525m) and Link Drain: from H/O Modorich Master to proposed drain D-003 (Ch. 0.00m to 150m) at Ward no. 048 05, Kulaura Paurashava, Moulvibazar. Total Length = 675m	675.000		64,094,380.26					0%	0%	0%		
	Sub-Total of Drain:	675.00		64,094,380.26		-			0%	0%	0%	┤	-+
	Grand Total (Road+Drain)	675.00		64,094,380.26		169,741.52			0%	0%	0%	1	

														1	Structure							
	RCCI	Road					DBC	Road			Excavation	Sand Filling	Shuttering &	Bottom slab		asting	Top slab/ Footpath	s (Culvert/ Bridge/Cr		Total Wo	ork done	
Scarifying/Ha rd bed preparation	ISG	ASS/CC	Guide Wall	RCC	Box Cutting	ISG	AS	Scarifying/H ard bed preparation	WBM	вс		& CC	fabrication	casting	1st	2nd	with Paving Tiles	Drain/Pali sading/R				
Physical progress in %	Ch) and Physical progress in %	Physical progress in %	Ch) and Physical progress in %	Physical progress in %	Physical progress in %	Ch) and Physical progress in %	Physical progress in %	Ch) and Physical progress in %	Ch) and Physical progress in %	Physical progress in %	Ch) and Physical progress in %	Ch) and Physical progress in %	Ch) and Physical progress in %	%	Ch) and Physical progress in %	%	%	etaining Wall/ Tow Wall/ Street Light) etc.		DBC(m)		Other Structures (m/Nos.)
16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38

												1
												i

#### Improving Urban Governance and Infrastructure Program (IUGIP), LGED

3,576.00

144,310,755.98

Sub-Total of Drain:

Management, Design and Supervision (MDS) Consultancy Services under

 Reporting Month :
 December

 Name of Pourashava :
 : Kulaura

 Package No.
 : IUIGIP/KULA/UT+DR/05/2023

 e-gp Tender ID No.
 : 874268

RCC Road Name of Works : Construction/Improvement of Road 262m in 1 location, RCC Drains 3,576m in 2 locations. RCC Cross Drain One (1) no. at Kulaura Paurashava, Moulvibazar District. Scarifying/H Box Cutting ard bed ISG ASS/CC Guide Wall RCC preparation Physical date Cumulative Name and Contract pletion Dɛ Progress Cumulative (Ch.....to (Ch.....to (Ch.....to (Ch.....to (Ch.....to (Ch.....to Contract Cost Progress Ch....) and Ch....) and Ch....) and Ch....) and Ch....) and Ch....) and Length/ Unit as Address of Approved Estimated Cost Cost of Salvage (Tk. Date Ы for the Payment up SI. No. Name of Schemes (in/c. salvage) up to Remarks Physical Physical Physical Physical Physical Physical (m/no) the (in/c. salvage) TK Lac) Reportin o Reporting progress in progress in progress in progress in progress in progress in ΤK Reporting Contractor g Month Month % Month % m % 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 Improvement of road by DBC starting from RHD road adjacent in front of Kulaura ъċ Thana towards East direction up to Dhaka-121 Kulaura Railway Station road (Station R-001 262.000 5,336,056.36 24.741.18 0% 0% 0% road) (Ch. 0.00m to 262m) including RCC Cross Drain at Ch. 111m at Ward no. 05 & 03, Kulaura Paurashava. Total Length = 262m. Tejgaon, Sarani, -262.00 5,336,056.36 Sub-Total of Road: 24,741.18 0% 0% 0% Bijoy Earth work 14.04.2024 Part A: Construction of RCC Drain at both excavation, Road, 15.04.2024 sides of Kulaura Station Road to existing CC Work, 13,46,38,699.214 Culvert (Ch. 0.00m to 123m) Part B: RCC work in Construction of RCC Drain at both sides of Airport 336.000 10,621,576.63 0% 0% D-001 0% Bottom Slab Kulaura Station Road to existing Culvert (Ch. 170m to 125m) at Ward no. 03 & 05, are ongoing. Kulaura Paurashava, Moulvibazar. Total 108, Length = 336m. Address: Part A: Construction of RCC Drain with Footpath at Left Side of RHD Road to Existing Box Culvert, Section - 1: (Left Ś side): Ch. 2440m to 1760m and Part 2 (Right side): Ch. 2450m to 3390m, Part B: Construction of RCC Drain with Footpath Prime-LJIL D-002 3,240.000 133,689,179.35 2% 22% 12% at Right Side of RHD Road to Existing Box Culvert, Section 1 (Left side): Ch. 2440m to 1760m and Section 2 (Right side): Ch. 2450m to 3390m, at Ward no. 03, 05 & 08, Kulaura Paurashava, Moulvibazar. Total Length = 3240m.

.

Form-02

0%

0%

0%

										Other							
		DBC	Road			Excavation	Sand Filling &	Shuttering &	Drain Bottom slab	Lift ca	sting	Top slab/ Footpath with	Structure s (Culvert/ Bridge/Cr		Total Wo	ork done	
Box Cutting	ISG	AS	Scarifying/ Hard bed preparation	WBM	вс		cc	fabrication	casting	1st	2nd	Paving Tiles	oss Drain/Pali sading/R				
Physical   progress in	Ch) and Physical	Physical	(Chto Ch) and Physical progress in %	Ch) and Physical	(Chto Ch) and Physical progress in %	(Chto Ch) and Physical progress in %	Physical	Ch) and Physical	(Chto Ch) and Physical progress in %	(Chto Ch) and Physical progress in %	(Chto Ch) and Physical progress in %	(Chto Ch) and Physical progress in %	etaining Wall/ Tow Wall/ Street Light) etc.	RCC(m)	DBC(m)	Drain(m)	Other Structures(m/N os.)
21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
						Ch 0-450	Ch 0-450	Ch 0-450	Ch 0-450	Ch 0-450	Ch 0-450	Ch 0-450				ch 0-450	
<b>├</b> ──┤																	
							L										

## Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : December Name of Pourashava : kulaura

SI.		Contract Cost (in/c.	Commenceme	Contract	Approv	ed Length /Qua	ntity as per C	ontract	Comple	eted Length/Qu	antity as per	Contract	Physical Progress for the	Cumulative Physical	Cumulative Payment/payble	
No	Package No	salvage) TK	nt Date	completion Date	RCC Road	DBC Road	Drain	Other Structures	RCC Road	DBC Road	Drain	Other Structures	Reporting Month %	Progress up to Reporting Month %	amount up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	IUGIP/KULA/UT+DR/0 1/2023	91,684,418.220	30.01.2024	29.01.2025	1,330.00		1,608.00				800 m		1.00%	46.00%	37.00%	Top slab & cross drains work on going
2	IUGIP/KULA/UT+DR/0 3/2023	8,78,25,713.830	25.03.2024	24.03.2025	2,930.00		675.00						2.00%	5.00%	0.00%	recast issue.2 scheme approved for recast & box culvert,box cutting for rcc road these type of work ongoing of those
3	IUGIP/KULA/UT+DR/0 5/2023	13,46,38,699.214	15.04.2024	14.04.2024	262.00		3,576.00						1.00%	14.00%	9.00%	Earth work excavation, CC Work, RCC work in Bottom Slab are ongoing.
	Total															

Form-03