

Kulaura Pouroshava

LGCRRP (COVID-19)

Sl. No	Package No.	Name of the Work	Estimated Amount	Quated Amount	Physical Progress	Financial Progress	Intended Completion Date
1	LGCRRP/Kulaura/2022-23/W-01	(a) Construction of Whole sell Semi Pucca Kitchen Market in Pourashava Saptahik Hat at Jogonathpur, Ward No. 09 Under Kulaura Pourashava, Dist- Moulvibazar.	3260481.00	3996787.75	90%	48.29%	31.12.2023
		(b) Construction of Public Toilet in Pourashava Cattale Hat at Jogonathpur, Ward No. 09 Under Kulaura Pourashava, Dist- Moulvibazar.	370297.00	420340.14	0%	N/A	
		(c) Construction of Road by C.C Starting from Merina Road towards North Direction upto H/O Mr. Abdur Rahim & amp. Mr. Abdul Jobbar at Joypasha, Ward No. 06 Under Kulaura Pourashava, Dist- Moulvibazar. Ch.0+0m-Ch.0+070m.	197882.00	261624.54	100%	100.00%	
		(c) Construction of RCC Drain Starting from Merina Road towards North Direction upto H/O Mr. Abdur Rahim & amp. Mr. Abdul Jobbar at Joypasha, Ward No. 06 Under Kulaura Pourashava, Dist- Moulvibazar. Ch.0+0m-Ch.0+045m.	317451.00	416030.69	100%	100.00%	
2	LGCRRP/Kulaura/2022-23/W-02	(a) Construction of Sluaghter House at Sapathahik Hat at Jogonnathpur, Ward No.-09, Under Kulaura Pourashava, Dist :- Moulvibazar.	949133.00	1038848.79	80%	N/A	31.12.2023
		(b) Construction of Road by C.C Starting from Town Circular Road towards west direction upto H/O Freedom fighter Touyab Ali at Joypasha, Ward No.-06, Under Kulaura Pourashava, Dist:- Moulvibazar. Ch.0+0m-Ch.0+110m.	249538.00	288173.63	100%	100.00%	
		(c) Construction of Drain by R.C.C Starting from Town Circular Road towards west direction upto H/O Freedom fighter Touyab Ali at Joypasha, Ward No.-06, Under Kulaura Pourashava, Dist :- Moulvibazar. Ch.0+0m-Ch.0+110m.	994914.00	1067032.84	100%	100.00%	
		(d) Improvement of Road by R.C.C. Starting from RHD Road to Railway existing Drain at Dokkin bazar, Ward No.-05, Under Kulaura Pourashava. Dist:- Moulvibazar. Ch.0+0m-Ch.0+100m.	875561.00	933012.20	100%	100%	

		(e) Construction of drain by R.C.C Starting from RHD Road to Rail way existing drain at Dokkin bazar, Ward No.-05, Under Kulaura Pourashava. Dist:-Moulvibazar. Ch.0+0m- Ch.0+100m.	989534.00	1067359.13	100%	100%
		(f) Development of Road by C.C. Starting from Mahabub Sarak towards west direction upto infront of Mr. Arif including two Links at Loskarpur, Ward No.-07, Under Kulaura Pourashava, Dist:-Moulvibazar. Ch.0+0m-Ch.0+085m, Link-01, at Ch0+030m point. Suhel khan, (Ch.0+0-Ch.0+080m, 0+030m,) Link -02, Ch 0+040m.at. (Ch.0+0m- Ch.0+035m).	990835.00	1153293.01	100%	88.93%

Kulaura Pouroshava LGCRRP (COVID-19)

Sl. No	Package No.	Name of the Work	Estimated Amount	Quated Amount	Physical Progress	Financial Progress	Intended Completion Date
1	LGCRRP/Kulaura/2023-24/W-03 ID No: 791274	A. Rehabilitation of Road by RCC from Bangabadhu Mural at Upazilla Complex to house of Ex Upazilla Female Vice Chairman Nehar Begum at TTDC, Ward No-03 under Kulaura Pourashava, Dist: Moulvibazar. (L-170 m)		2132404.134	100%		26.08.2024
		B. Upgrading of Road by RCC from existing RCC Road to Markajul Mosque at Notunpara, Ward No-03 under Kulaura Pourashava, Dist: Moulvibazar. (L-145+55-200 m)		2,483,809.487	0.00%	N/A	
		C. Upgrading of Road by RCC from Muhibur Rahman Kukil Residence to West direction upto Azimgonji house at Joypasha, Ward No-07 under Kulaura Pourashava, Dist: Moulvibazar. (L-200 m)		2,882,451.050	1.000	N/A	
2	LGCRRP/Kulaura/2023-24/W-04, ID No: 791671	A. Construction of RCC Drain from west direction of Sudortion house upto Railway Culvert at Joypasha Ward No-06 under Kulaura Pourashava Dist. Moulvibazar. (L=173 m).		2,809,144.689	0.800	N/A	26.08.2024
		B. Construction of RCC Drain from Pavillion of N.C. School play ground to Pourashava main drain at Uslapara, Ward No-05 under Kulaura Pourashava, Dist: Moulvibazar. (L=184 m).		2,620,768.939	0.800	N/A	
		C. Construction of RCC Drain from A. Majid House (Old T & T) to west direction of existing drain at Uttor Bazar Ward No-03 under Kulaura Pourashava, Dist: Moulvibazar. (L=320 m).		5,320,589.597	N/A	N/A	
		D. Construction of RCC Drain from Jahed House to north direction of Women College Road drain at Sadekur, Ward No-01 under Kulaura Pourashava, Dist: Moulvibazar. (L=80 m).		1,190,612.825	N/A	N/A	
		E. Construction of RCC Drain from Hazi Cherag All Market to north direction upto existing brick drain at Dokkhin Bazar, Ward No- 05 under Kulaura Pourashava, Dist: Moulvibazar. (L=82m)		1,053,316.764	N/A	N/A	
3	LGCRRP/Kulaura/2023-24/W-05 ID No: 791274	Construction of Wholesale Semi Pucca Kitchen Market in Pourashava Saptahik Hat at Jogannathpur, Ward No-09 under Kulaura Pourashava, Dist: Moulvibazar. (A-15m x 6 m = 90 sqm).		2,373,323.631	N/A	N/A	26.11.2024