

Government of the People's Republic of Bangladesh  
Local Government Engineering Department  
**Local Government COVID-19 Response & Recovery Project (LGCRRP)**  
LGED-RDEC Bhaban, Level-7, Agargaon,  
Sher-e-Bangla Nagar, Dhaka-1207  
[www.lged.gov.bd](http://www.lged.gov.bd)

**Monthly Progress Report of LGCRRP for the Month:Februray-2025**  
**FY:2023-24**

Name of Pourashava : Kulaura

Name of RMSU : Sylhet

Name of Division : Sylhet

Sl No	Pkg name & no	Name of scheme	Category of Scheme	Unit km	Concurred Estimated Amount	No. of Tranche	Date of Agreement	Name of Contractor	Contract Amount	Date of Commencement	Date of Completion		No of Benefited Person		No. of Labour Engage up to		No. of Man-days		Total Labour Cost paid (in ammount)	Labour force cost: Machine/Equipment ratio	LIPW Yes/No	No of women with paid employment	Physical Progress	Amount Spent	Financial Progress	Remarks	
											As per Contract	Actual	Male	Female	Male	Female	Male	Female									
01	02	03	04	05	06	07	08	09	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	
01	LGCRRP/ Kulaura/ 2024-25/ W-06 ID: 1059799	(1) Rehabilitation of Road by RCC from Rosendrabithi to Ideal School & Collage (Ch. 0+000 to 0+550m), L/S Link at Ch. 330m, Length=340m & R/S link at Ch. 358, Length=105m, Ward No-03, 04 & 05 under Kulaura Pourashava, Dist: Moulvibazar. Total Length=995m.	RD	1	24,502,906.00	6th	11.03.2025	M/S. Shahid Brothers	23,295,065.76	02.03.2025	30.07.2025		10000	9000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A	
		(2) Construction of RCC Drain from Rosendrabithi to Ideal School & Collage (L/S: Ch. 0+000 to 0+550m=550m & R/S link Ch. 0-105m (R/S)=105m Ward No-03, 048 05 under Kulaura Pourashava, Dist: Moulvibazar. Total Length=655m.	DR	0.66	20,403,108.00	6th	11.03.2025		19,072,981.41	02.03.2025	30.07.2025		10000	9000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A
02	LGCRRP/ Kulaura/ 2024-25/ W-07 ID: 1059803	(1) Rehabilitation of Road by RCC from Highway near Bistrakandi Mosque to Sonapur Shahid Ullah Residence (Ch. 0+000 to 0+545m), Ward No-02 & 01 under Kulaura Pourashava, Dist: Moulvibazar. Total Length=545m.	RD	0.55	11,489,388.00	7th	11.03.2025	M/S. Shahid Brothers	11,354,864.99	11.03.2025	07.08.2025		9000	7000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A	
		(2) Construction of RCC Drain from Highway near Bistrakandi Mosque to Sonapur Shahid Ullah Residence (Ch. 0+000 to 0+545m), Ward No-02 & 01 under Kulaura Pourashava, Dist: Moulvibazar. Total Length=545m.	DR	0.55	17,009,056.00	7th	11.03.2025		16289734.49	11.03.2025	07.08.2025		9000	7000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A
03	LGCRRP/ Kulaura/ 2024-25/ W-08 ID: 1059804	(1) Rehabilitation of Road by RCC from Highway near Upazilla Road to End of Upazilla Complex (Ch. 0+000-0+430), Link-1: from East of Upazilla Pond to End of Upazilla Complex (0+00-0+070); at Uttarbazar, Ward No-03 under Kulaura Pourashava, Dist: Moulvibazar. Total Length=430+70=500m).	RD	0.50	13,342,407.28	8th	06.03.2025	M/S. Suhag Enterprise	12,964,922.83	06.03.2025	03.08.2025		10000	9000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A	
		(2) Construction of RCC Drain from Highway near Upazilla Road to End of Upazilla Complex (L/S: 0-430m, Link-1: from East of Upazilla Pond to End of Upazilla Complex (Ch. 0-070=70m), Ward No-03 under Kulaura Pourashava, Dist: Moulvibazar. Total Length=500m).	DR	0.50	15,598,023.00	8th	06.03.2025		15,071,557.54	06.03.2025	03.08.2025		10000	9000	36	18	36	18	27,000.00	3.35	yes	9000	0.1	N/A	N/A		
04	LGCRRP/ Kulaura/ 2024-25/ W-09 ID: 1039021	(1) Rehabilitation of Road by RCC from Highway near T&T Office to Gogalichara Culvert at Uslapara, Ward No-05 under Kulaura Pourashava, Dist: Moulvibazar. (Ch. 0+000-0+335) Total Length=335m.	RD	0.34	8,821,308.00	9th	16.01.2025	Md. Khaled Ahmed	8,009,455.99	20.01.2025	18.06.2025		12000	11000	N/A	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A	সংশোধিত প্রাক্কলন অনুমোদনের জন্য
		(2) Construction of RCC Drain from Highway near T&T Office to Gogalichara Culvert at Uslapara, Ward No-05 under Kulaura Pourashava, District: Moulvibazar. R/S Ch. 0-100m, Total Length= 100m.	DR	100	3,169,943.00	9th	16.01.2025		2,970,443.28	20.01.2025	18.06.2025		12000	11000	24	9	24	9	16,500.00	0.03	yes	4500.00	0.03	N/A	N/A		প্রকল্প অফিসে প্রেরণ করা হয়েছে।

05	LGCRRP/ Kulaura/ 2024-25/ W- 10 ID: 1050198	(1) Upgrading of Road by RCC from Rokon Ahmed Residence to Unus Residence at Joypasha, Ward No-06 under Kulaura Pourashava, Dist: Moulvibazar. (Ch. 0+000-0+095) Total Length=95m	RD	1	844,875.14	10th	16.01.2025	Md. Khaled Ahmed	839,624.73	30.01.2025	30.05.2025			1500	1000	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A	PBG
		(2) Construction of RCC Drain from Rokon Ahmed Residence to Unus Residence at Joypasha, Ward No-06 under Kulaura Pourashava, District: Moulvibazar. (Ch. 0+000-0+135) Total Length= 135m.	DR	0	1,873,352.00	10th	16.01.2025		1,798,091.08	30.01.2025	30.05.2025			1500	1000	46	25	46	25	35,500.00	3.35	yes	12500.00	0.25	N/A	N/A	
6	LGCRRP/ Kulaura/ 2024-25/ W- 11 ID: 1050201	(1) Construction of RCC Drain from Sheikh Neyor Ullah Residence to A. Awal Residence at Joypasha, Ward No-06 under Kulaura Pourashava, District: Moulvibazar. (Ch. 0+000-0+085) Total Length= 85m	DR	1	1,179,532.00	11th	16.01.2025	Md. Khaled Ahmed	1,120,719.20	30.01.2025	30.05.2025			1200	900.00	40	20	40	20	30,000.00	3.35	yes	10000.00	0.30	N/A	N/A	
		(2) Upgrading of Road by RCC from Sheikh Neyor Ullah Residence to A. Awal Residence at Joypasha, Ward No-06 under Kulaura Pourashava, District: Moulvibazar. (Ch. 0+000-0+085) Total Length= 85m.	DR		633,697.00	11th	16.01.2025		627,270.42	30.01.2025	30.05.2025			1200	900.00	N/A	N/A	N/A	N/A	N/A	N/A	yes	N/A	N/A	N/A	N/A	
		(3) Upgrading of Road by RCC from Morom Residence to Detol Master Residence at Joypasha, Ward No-07 under Kulaura Pourashava, District: Moulvibazar. (Ch. 0+000-0+100) Total Length= 100m.	RD		1,703,442.00	11th	16.01.2025		1,658,832.71	30.01.2025	30.05.2025			1500	1000	175	90	175	90	132500.00	3.35	yes	45000.00	100	1263230.00	0.76	
7	LGCRRP/ Kulaura/ 2024-25/ W-12 ID: 1059202	(1) Upgrading of Road by RCC from Toymus House to Ex-Councillor Latifa Residence at Joypasha, Ward No-07 under Kulaura Pourashava, District: Moulvibazar. (Ch. 0+000-0+190) Total Length= 190m.	RD		3,884,437.00	12th	16.01.2025		3,760,250.36	30.01.2025	30.05.2025			1100	800	400	200	400	200	300000.00	N/A	yes	100000.00	100	2828129.00	0.75	
Sub Total =																											
Total=			road drain																								

Ajay Kishor Das  
Sub-Asstt. Engineer  
Kulaura Pourashava

Md. Kamrul Hasan  
Assistant Engineer  
Kulaura Pourashava

Md. Shahidul Islam  
Executive Engineer  
Kulaura Pourashava

Md. Mohiuddin  
Administrator  
Kulaura Pourashava